

Knox Cattle Company Dam Progress Meeting Notes – July 16, 2026

Progress

- Still working on causeway
 - Undercutting and building back up
 - Will need soil testing next Tuesday (7/21/26)
 - DLZ is already on site testing
- Pouring headwall at primary outlet tomorrow

Next Steps

- Finish primary outlet
 - Wrong rise was delivered. Waiting on correct riser. Hoping to have it next week.
- Need to figure out where we are on excavation quantities in case we have to alter slopes to stay within our contingency
- Would to like to do LSM with the 24” pipes in the causeway the same as the 48” outlet pipe to prevent floating
 - LSM to spring line, then backfill on top of that
- Will likely be switching to alternative clay source at 3 Cougar Dr next Tuesday (7/21/26)
- Some precipitation expected this weekend. Not concerning since cofferdam is still intact.
- Install slotted pipes next week and backfill end wall